



www.oxmaint.com

BMS Automation Checklist

No	Inspection Item	Status	Remarks
1	Check BMS panel power status and indicator lights	OK / PASS	
2	Ensure no fault lights are active	OK / PASS	
3	Verify temperature sensor values are within expected ra	OK / PASS	
4	Confirm humidity sensor calibration	OK / PASS	
5	Check CO2 sensor is responding to changes	OK / PASS	
6	Test relay outputs for fan operation	OK / PASS	
7	Check actuator movement on command	OK / PASS	
8	Verify BACnet/MODBUS communication is stable	OK / PASS	
9	Check BMS device addressing is correct	OK / PASS	
10	Confirm scheduled operations match daily profile	OK / PASS	

Inspector Signature: _____

Barcode: |||||